ಸ.ಕಾ.ಅ / ಎನ್.ಆರ್.ಎ.
ಎಸ್.ಬಿ.ಆರ್. ಸಂಖ್ಯೆ:
ದಿನಾಂಕ:

P.W.G. 17 — 1st and final Bill — Original/Duplicate/Triplicate

NO

CONTRACT CERTIFICATE

Reference paras 158 & 170

Division **Yelahanka** Sub division **Yelahanka** Date

Bills received No Date Sub-divisional Cash book vr No

Divisional Date

Sheduled Docket No Head of account

Name of work(as per sanctioned estimate) :- **NAME OF WORK :- Construction of CC Road at Hosabheedhi 2nd Cross Appayanna Road in Kempegowda Ward No.01 of Yelahanka Sub**

Work Code:-00123-000004

Name of contractor and full address :- **SRI.BHARATH G R (S R Constructions),Ground Floor No:1362,15th Main,22nd cross,A Block,Sahkaranagara,Bangalore-560092.**

Reference to agreement No :- **72** **Estimated cost : 15.00 lakhs** **Work order No : , dt:30/12/2022**

Certified that the measurments were taken by me on 23/3/23 and recorded on pages 116854 to 116860 of measurment book No 1169 and the work is satisfactorily executed by the contractor.

Signature of contractor

Asst. Engineer

Certified that the measurments were taken by me on 23/03/2023 and recorded correct.The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Asst. Executive Engineer
Sub-divisional officer
Yelahanka Sub Division
(BBMP Ynk Zn)
Yelahanka, Bangalore

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within
2) Deduct amount to be held in reserve being-----percent Rs----------%--------
Balance---
3)

4) Deduct payments

a) Amount of previous payment as in divisional/sub divisional cash book vr No----------dated----------S.D No----------Amount adjusted towards cash advance recovery of

b) Cost of payments/stores or other materials supplied now made recovery of

Amount paid on this bill by cheque/cash

Total

5). Balance being unpaid value of work done held in reserve
6) Deduct cash of advance made on divisional/sub divisional cash book
7) Net amount due to or from contractor.

UN ADJUSTED ITEMS

8) Advance to contractor for materials to site(as detailed within)
9) Value of government materials supplied.

TOTAL AMOUNT UN-ADJUSTED

Contractor's signatures

Received Rs----------(in words)----------

For use in the Executive Engineer's office----------

of payment as per memorandum
(in final settlement of all demand)

Witness
1)
2)

Reciept Stamp

Dated signature of contractor
paid by me cheque No dated

Cash Rs.....

Date Initials of officer making payment Date Executive Engineer

Sl. No	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Upto Date		
			Qty	Cost	Qty	Rate	Amount	Qty	Cost	
	2	3	4	5	6	7	8	9	10	
1	Removing and resetting of footpath slab	Sqm			359.10	206.00	73974.60	359.10	73974.60	
2	Earth Work Excavation by manual means for drains,canals,waste weir,draft,approach channels,key trenches,foundation of bridges and such similar works in all kinds of soils,as perdrawingandtechnicalspecifications,includingsett ingout,shoring,strutting,barricading,cautionlights,r emoval of stumps and other deleterious matter,excavated surface levelled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radious of 50 m and lift up to 1.5 m including cost of labour,tools & other appurttenaces required to complete the work. Loading and unloading of stone boulder/stone aggregates/sand/kankar/Moorum.Tipper 5.5 m3)	Cum			239.82	266.50	63912.03	239.82	63912.03	
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation.The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevent IS Codes machine mixed,laid in layers not exceeding 150mm thickness,well compacted using plate vibrators,including all lead & lifts.cost of all materials of quality,labour,usage charges of machineries,curing,and all the other appurtenances required to complete the work as per technical specifications.Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates.	Cum			42.75	4869.20	208158.30	42.75	208	
4	Supplying,Fitting and placing un-coated TMT bar Reinforcement in sub-structure complete as per drawing and technical specifications.	Tonne			1.62	80805.50	130904.91	1.62		

	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building,Irrigation works,Sub structure works of bridges,Drain works & other parallel works from 0.50m to 3.50 m height.The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers,laid in layers,well compacted using needle vibrators,providing weep holes wherever necesary,including all lead & lifts,cost of all materials of quality,confirming to the requirements of relevant IS codes,labour,Usage charges of machinery,curing and all other appurtenances required to complete the work as per technical specifications.(The cost of steel reinforcement & formwork to be paid separately) M25 Design Mix Using 20mm nominal size graded crushed coarse aggregates.	Cum			20.63	5493.75	113336.06	20.63	113336.06
6	Providing and fixing precast reinforced cement concrete covering slabs of 10cm thick made of M25 with OPC cement @ 340kgs/cum with 20mm and down size graded granite metal coarse aggregate @ 0.70cum and fine aggregate & 0.74 cum with superplasticizer machine,mixed,Including providing and removing centering,shuttering,strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials,labour,all lead and lift,HOM of machinery,curing,including cost of reinforcement etc.,complete as directed by the Engineer in charge of the work.	Sqm			15.00	1651.40	24771.00	15.00	24771.0
7	Providing and fixing precast reinforced cement concrete covering slabs of 23cm thick made of M25 with OPC cement @ 340kgs/cum with 20mm and down size graded granite metal coarse aggregate @ 0.70cum and fine aggregate & 0.74 cum with superplasticizer machine,mixed,Including providing and removing centering,shuttering,strutting propping etc., for edges of slabs with TMT steel (Fe500) cost of all materials,labour,all lead and lift,HOM of machinery,curing,including cost of reinforcement etc.,complete as directed by the Engineer in charge of the work.	Sqm			36.00	4014.50	144522.00	36.00	14

No.	Items grouped under Sub-heads and Sub-works of the estimate	Unit	Previous Measuremen		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
8	Dismantling of cement concrete pavement by mechanical means using pneumatic tools,breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal dismantled materials stacking serviceable and unserviceable materials separated.	Cum			61.58	370.00	22784.60	61.58	22784.60
9	Providing and constructing un-reinforced plain cement concrete Pavement thickness as per design,over a prepared sub base,with 43 grade cement or any other type as per clause 1501.2.2 M30 (Grade) coarse and fine aggregates confirming to IS:383,Maximum size of coarse aggregates not exceeding 25mm,mixed in a concrete mixer of not less than 0.2cum capacity and appropriate weigh batcher using approved mix design etc as per specifications	Cum			33.00	5709.00	188397.00	33.00	188397.00
10	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	Cum			436.27	84.20	36733.93	436.27	36733.93
						Total RS	**1007494.44**		**1007494.4**
						18% GST charges	**181349.00**		**181348.**
						Grand Total RS	**1188843.44**		**1188843.**

Certificate:-

i) Certified that the above work done is satisfactorly Completed.

ii) Certified that the,There is no debries have been cleared to site.

AE
Ward no 01

Asst. Executive Engineer
Yelahanka Sub Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Assistant Executive Engineer
Yelahanka Sub Division
BBMP, Bangalore-64.